

# Committee Progress Report

Committee	Committee Chair(s)	Year	Jan-Apr	May-Aug	Sept-Dec
Sports/Recreation	Rota/Corn	2024	X		

## Key Accomplishments for the time period

We are currently underway with lower court renovations. The courts asphalt has been removed. The permanent nets have been ordered and will be partially installed this May/June.

## Focus for the Upcoming time period

We are planning on net installation and Pickleball lines on the Upper Tennis courts. Per approval. We are also looking to install 2-3 horse shoe pits and corn hole.

Long term we hope to improve the baseball/softball field and relocate Volleyball to the field complex.

## Issues or Challenges

The issue we are facing is the timing of the finished asphalt. It will be done alongside the roads paving in order to save construction costs. After completion in October it will have to sit and weather so the petroleum residue dissipates for line painting.